

5. **District EA 10-36311, Mission Avenue IC/Freeway Conversion**
Project Manager: Peter Jemerigbe
Closeout process is ongoing and is expected to be completed by August 2010.
6. **District EA 10-36312, Mission Avenue Freeway Planting**
Project Manager: Peter Jemerigbe
CTC voted funds, and project was advertised on November 16, 2009. Bid Opening is scheduled for January 12, 2010.
7. **District EA 10-41481, Atwater Freeway**
Project Manager: Peter Jemerigbe
Construction is approximately 85% complete and is on schedule. There are currently no issues. Building of the false work for the overhead structure is complete.
8. **District EA 10-41570, Arboleda Dr. Freeway (SR-99 Bond funded)**
Project Manager: Peter Jemerigbe
HQ Office Engineers submitted redline comments to District to incorporate. The process of appraising and acquiring the needed R/W parcels for the project is in progress.
9. **District EA 10-41580, Plainsburg Rd. Freeway (SR-99 Bond funded)**
Project Manager: Peter Jemerigbe
Design submitted the PS&E package to District. The process of appraising and acquiring the needed R/W parcels for the project is in progress. A railroad agreement is needed for this project and is on schedule.
10. **District EA 10-41910, Los Banos Bypass**
Project Manager: Subhash Johar
The last PDT meeting was held on January 6, 2010. The Department is trying to find alternate ways to redress the hardship acquisition for a property in Segment II. A cooperative agreement with the City of Los Banos and Caltrans is being prepared to address the R/W parcels.

Oversight Projects (SB 45 reports not included)

11. **District EA 10-0G440, Atwater-Merced Expressway**
Project Manager: Peter Jemerigbe
The final Project Report was approved on December 8, 2009.
12. **District EA 10-0P740, SR-59 Landfill New Entrance**
Project Manager: Subhash Johar
Merced County has decided to delay the Highway 59 Landfill Entrance project, which includes construction of the left turn pocket and right turn deceleration lane. The County is seeking an encroachment permit to widen the existing driveway approach.

13. District EA 10-0P810, Hilmar Bypass (Candidate)

Project Manager: Subhash Johar

A PDT meeting is scheduled for February 2, 2010.

14. District EA 10-0Q060, Applegate I/C and Route 99 Upgrade

Project Manager: Peter Jemerigbe

MCAG is working on the Draft PSR for the Department's review. A PDT meeting was held on December 11, 2009. A Public Information meeting was held on January 21, 2010.

15. District EA 10-3A130, Parkway Interchange

Project Manager: Peter Jemerigbe

The 95% Constructability Review meeting was held on December 8, 2009.

If you have any questions, please contact Project Manager, Peter Jemerigbe at (209) 948-7008 or Subhash Johar at (209) 948-7765. Thank you for your continued support and partnership to deliver transportation improvements on our State Highway System to increase mobility across California.

Sincerely,



DINAH BORTNER
Deputy District Director
Programming and Project Management

Enclosures

c: Ross Chittenden, District 10 Director
Subhash Johar, Project Manager
Peter Jemerigbe, Project Manager
Kurt Scherzinger, HQ Programming
Rich Williams, HQ Programming
Paul Gennaro, HQ Project Management